

# MATERIAL TESTING LABORATORY

## **MILITARY ENGINEER SERVICES (MES)**

#### TEST RESULTS FOR COMPRESSIVE STRENGTH OF CONCRETE CYLINDER/CUBE

Job No : 674/18-19(Con)

Name of Client : GE(Army) Barishal. Copy No. : 1

Ref Itr No : EinC/05 of 2018-2019/13/E-6 Dt. 04 March' 2019. Sample Specimen : HT 200mm (8"), Dia 100mm (4")

Project Name : EinC/05 of 2018-2019 Type of Aggregate : Stone

Status of Sample : Pre-cast pile Brand & Type of Cement : Anchor OPC

Date of Collection : Tuesday, 05 March, 2019 Proportion of Mixture : 1:1.5:3

Test Standard : ASTM/BS Desired Design Strength : 3500 Psi

Ser No	Date of Casting and (Age in days)	Date of Test	Specimen Area Sq inch	Maximum Load (Lbs.)	Crushing Strength (psi)	Average Crushing Strength (psi)	Type of Failure
1			12.17	79046	6495		
2	28-Feb-19 (28 days)	28-Mar-19	12.17	56308	4627	5742	Aggregate/ Morter or Both Failure
3			12.17	74280	6104		

#### **Cautions:**

- 1. Samples as supplied to the laboratory have been tested. The laboratory authority does not bear any responsibility as to the representative charecter of the samples to be tested.
- 2. It is recommended that the samples are sent in a secure and sealed cover/packet/container under signature of the competent authority.
- 3. In order to avoid fraudulent fabrication of the test results, it is recommended that all test reports should be collected by duly authorized person and not by the contractor/supplier.

## **Observation on Specimen(if any):**

1		
1	٠	

<u>Laboratory Technichian</u> <u>Test Performed By</u> <u>Vetted By</u>

This is a computer genarated copy

No signature is required

### **Permissible Value:**

1.

Note:[1 Mpa = 145 Psi, 1 kg/cm2 = 14.223 psi]