

MATERIAL TESTING LABORATORY MILITARY ENGINEER SERVICES (MES)

TEST RESULTS FOR COMPRESSIVE STRENGTH OF CONCRETE CYLINDER/CUBE

Job No	: 743/2018-2019 (Con).		
Name of Client	: GE(Army) Barishal.	Copy No.	: 01
Ref Itr No	: EinC/ 254 of 2017-2018/17/E-6 Dt. 27 March 2019.	Sample Specimen	: HT 200mm (8"), Dia 100mm (4")
Project Name	: EinC/ 254 of 2017-2018.	Type of Aggregate	: Stone
Status of Sample	: 4th Floor Roof Slab.	Brand & Type of Cement	: Ancor Cement OPC
Date of Collection	: Thursday, 28 March, 2019	Proportion of Mixture	: 1:1.5:3
Test Standard	: ASTM/BS	Desired Design Strength	: 2275 Psi

Ser No	Date of Casting and (Age in days)	Date of Test	Specimen Area Sq inch	Maximum Load (Lbs.)	Crushing Strength (psi)	Average Crushing Strength (psi)	Type of Failure
1			12.17	9052	744		
2	23-Mar-19 (7 days)	30-Mar-19	12.17	4159	342	523	Aggregate/ Morter or Both Failure
3			12.17	5877	483		

Cautions:

1. Samples as supplied to the laboratory have been tested. The laboratory authority does not bear any responsibility as to the representative charecter of the samples to be tested.

2. It is recommended that the samples are sent in a secure and sealed cover/packet/container under signature of the competent authority.

3. In order to avoid fraudulent fabrication of the test results, it is recommended that all test reports should be collected by duly authorized person and not by the contractor/supplier.

Observation on Specimen(if any):

1.As the strength is below the desired design strength, so nec. measures to be taken as per particular specifications of contract.

Laboratory Technichian

Test Performed By

Vetted By

This is a computer genarated copy No signature is required

Permissible Value: