

MATERIAL TESTING LABORATORY

MILITARY ENGINEER SERVICES (MES)

TEST RESULTS FOR COMPRESSIVE STRENGTH OF CONCRETE CYLINDER/CUBE

Job No : 732/18-19(Con).

Name of Client : AGE (Army) Momenshahi. Copy No. : 01

Ref Itr No : CEA/304 of 2018-2019/07/E-6.Dt 24 Mar 2019. Sample Specimen : HT 200mm (8"), Dia 100mm (4")

Project Name : CEA/304 of 2018-2019. Type of Aggregate : Stone

Status of Sample : 2 nd floor roof slab. Brand & Type of Cement : Elephant brand cement opc.

Date of Collection : Monday, 25 March, 2019 Proportion of Mixture : 1:1.5:3

Test Standard : ASTM/BS Desired Design Strength : 2340 psi.

| Ser No | Date of Casting and (Age in days) | Date of Test | Specimen Area Sq inch | Maximum Load (Lbs.) | Crushing Strength (psi) | Average Crushing Strength (psi) | Type of Failure |
|--------|---|--------------|-----------------------------|------------------------|-------------------------------|--|---|
| 1 | | | 12.17 | 33154 | 2724 | | |
| 2 | 20-Mar-19 (7 days) | 27-Mar-19 | 12.17 | 38933 | 3199 | 3357 | Aggregate/ Morter or Both Failure |
| 3 | | | 12.17 | 50464 | 4147 | | |

Cautions:

- 1. Samples as supplied to the laboratory have been tested. The laboratory authority does not bear any responsibility as to the representative charecter of the samples to be tested.
- 2. It is recommended that the samples are sent in a secure and sealed cover/packet/container under signature of the competent authority.
- 3. In order to avoid fraudulent fabrication of the test results, it is recommended that all test reports should be collected by duly authorized person and not by the contractor/supplier.

Observation on Specimen(if any):

| 1 | | |
|---|---|--|
| 1 | • | |

Laboratory Technichian Test Performed By Vetted By

> This is a computer genarated copy No signature is required

Permissible Value:

Note : [1 Mpa = 145 Psi, 1 kg/cm2 = 14.223 psi]