



## MATERIAL TESTING LABORATORY MILITARY ENGINEER SERVICES (MES) TEST RESULTS FOR COMPRESSIVE STRENGTH OF CONCRETE CYLINDER/CUBE

Job No	: 593/19-20 (Con).		
Name of Client	: GE(Army) Central, Dhaka .	Copy No.	: 01
Ref Itr No	: Shore Pile./4726/1/E-6 Dt. 08 Dec 2019.	Sample Specimen	: HT 200mm (8"), Dia 100mm (4")
Project Name	: TSLS	Type of Aggregate	: Stone
Status of Sample	: Ground Floor Roof Slab.	Brand & Type of Cement	: Premer Cement OPC
Date of Collection	: Sunday, 08 December, 2019	Proportion of Mixture	: 2100 Psi
Test Standard	: ASTM/BS	Desired Design Strength	: 1:1.5:3

Ser No	Date of Casting and (Age in days)	Date of Test	Specimen Area Sq inch	Maximum Load (Lbs.)	Crushing Strength (psi)	Average Crushing Strength (psi)	Type of Failure
1			12.17	30601	2514		
2	02-Dec-19 (7 days)	09-Dec-19	12.17	25256	2075	2340	Aggregate/ Morter or Both Failure
3			12.17	29575	2430		

## **Cautions:**

1. Samples as supplied to the laboratory have been tested. The laboratory authority does not bear any responsibility as to the representative charecter of the samples to be tested.

2. It is recommended that the samples are sent in a secure and sealed cover/packet/container under signature of the competent authority.

3. In order to avoid fraudulent fabrication of the test results, it is recommended that all test reports should be collected by duly authorized person and not by the contractor/supplier.

## **Observation on Specimen(if any):**

1.

Laboratory Technichian

Test Performed By

Vetted By

This is a computer genarated copy No signature is required

## **Permissible Value:**