

# MATERIAL TESTING LABORATORY

## **MILITARY ENGINEER SERVICES (MES)**

#### TEST RESULTS FOR COMPRESSIVE STRENGTH OF CONCRETE CYLINDER/CUBE

Job No : 74/2020-2021(Con).

Name of Client : AGE (Army) Momenshahi. Copy No. : 01

Ref Itr No : CEA/306 of 2019-2020/21/E-6 Dt. 21 July'2020. Sample Specimen : HT 200mm (8"), Dia 100mm (4")

Project Name : CEA/306 of 2019-2020. Type of Aggregate : Brick

Status of Sample : Foundation, Brand & Type of Cement : Metrocem opc.

Date of Collection : Wednesday, 22 July, 2020 Proportion of Mixture : 1:1.5:3

Test Standard : ASTM/BS Desired Design Strength : 1625 psi

| Ser No | Date of Casting<br>and<br>(Age in days) | Date of Test | Specimen<br>Area<br>Sq inch | Maximum Load<br>(Lbs.) | Crushing<br>Strength<br>(psi) | Average<br>Crushing<br>Strength<br>(psi) | Type of<br>Failure                      |
|--------|---|--------------|-----------------------------|------------------------|-------------------------------|--|---|
| 1      |   |              | 12.17                       | 81783                  | 6720                          |  |   |
| 2      | 16-Jul-20<br>(7 days)                   | 23-Jul-20    | 12.17                       | 63368                  | 5207                          | 5801                                     | Aggregate/<br>Morter or Both<br>Failure |
| 3      |   |              | 12.17                       | 66661                  | 5477                          |  |   |

#### **Cautions:**

- 1. Samples as supplied to the laboratory have been tested. The laboratory authority does not bear any responsibility as to the representative charecter of the samples to be tested.
- 2. It is recommended that the samples are sent in a secure and sealed cover/packet/container under signature of the competent authority.
- 3. In order to avoid fraudulent fabrication of the test results, it is recommended that all test reports should be collected by duly authorized person and not by the contractor/supplier.

### **Observation on Specimen(if any):**

| 1 |   |  |
|---|---|--|
| 1 | • |  |

<u>Laboratory Technichian</u> <u>Test Performed By</u> <u>Vetted By</u>

This is a computer genarated copy

No signature is required

### **Permissible Value:**

1.

Note:[1 Mpa = 145 Psi, 1 kg/cm2 = 14.223 psi]