

# MATERIAL TESTING LABORATORY

## **MILITARY ENGINEER SERVICES (MES)**

#### TEST RESULTS FOR COMPRESSIVE STRENGTH OF CONCRETE CYLINDER/CUBE

Job No : 1015/2020-2021(Con)

Name of Client : GE (Army) BOF, Gazipur. Copy No. : 01

Ref Itr No : CEA/720 of 2017-2018/71/E-6 Dt.03 Jun'2021 Sample Specimen : HT 200mm (8"), Dia 100mm (4")

Project Name : CEA/720 of 2017-2018. Type of Aggregate : Brick

Status of Sample : RCC Floor : Elephant opc.

Date of Collection : Monday, 07 June, 2021 Proportion of Mixture : 1:2:4

Test Standard : ASTM/BS Desired Design Strength : 1625 psi

Ser No	Date of Casting and (Age in days)	Date of Test	Specimen Area Sq inch	Maximum Load (Lbs.)	Crushing Strength (psi)	Average Crushing Strength (psi)	Type of Failure
1			12.17	30129	2476		
2	01-Jun-21 (7 days)	08-Jun-21	12.17	32372	2660	2443	Aggregate/ Morter or Both Failure
3			12.17	26696	2194		

### **Cautions:**

- 1. Samples as supplied to the laboratory have been tested. The laboratory authority does not bear any responsibility as to the representative charecter of the samples to be tested.
- 2. It is recommended that the samples are sent in a secure and sealed cover/packet/container under signature of the competent authority.
- 3. In order to avoid fraudulent fabrication of the test results, it is recommended that all test reports should be collected by duly authorized person and not by the contractor/supplier.

## **Observation on Specimen(if any):**

1		
1	•	

<u>Laboratory Technichian</u> <u>Test Performed By</u> <u>Vetted By</u>

This is a computer genarated copy

No signature is required

## **Permissible Value:**

1.

Note:[1 Mpa = 145 Psi, 1 kg/cm2 = 14.223 psi]