

# MATERIAL TESTING LABORATORY MILITARY ENGINEER SERVICES (MES)

## TEST RESULTS FOR COMPRESSIVE STRENGTH OF CONCRETE CYLINDER/CUBE

Job No	: 1025/2020-2021(Con).		
Name of Client	: GE (Army) Jashore.	Copy No.	: 01
Ref Itr No	: EinC/144 of 2020-2021/07/E-6 Dt. 06 June'2021.	Sample Specimen	: HT 200mm (8"), Dia 100mm (4")
Project Name	: EinC/144 of 2020-2021.	Type of Aggregate	: Stone
Status of Sample	: 5th floor roof slab, sunshade, shelves.	Brand & Type of Cement	: Premier opc.
Date of Collection	: Tuesday, 08 June, 2021	Proportion of Mixture	: 1:1.5:3
Test Standard	: ASTM/BS	Desired Design Strength	: 2275 psi

Ser No	Date of Casting and (Age in days)	Date of Test	Specimen Area Sq inch	Maximum Load (Lbs.)	Crushing Strength (psi)	Average Crushing Strength (psi)	Type of Failure
1			12.17	27085	2226		
2	03-Jun-21 (7 days)	10-Jun-21	12.17	13061	1073	1749	Aggregate/ Morter or Both Failure
3			12.17	23721	1949		

#### **Cautions:**

1. Samples as supplied to the laboratory have been tested. The laboratory authority does not bear any responsibility as to the representative charecter of the samples to be tested.

2. It is recommended that the samples are sent in a secure and sealed cover/packet/container under signature of the competent authority.

3. In order to avoid fraudulent fabrication of the test results, it is recommended that all test reports should be collected by duly authorized person and not by the contractor/supplier.

## **Observation on Specimen(if any):**

1.As the strength is below the desired design strength, so nec. measures to be taken as per particular specifications of contract.

Laboratory Technichian

Test Performed By

Vetted By

This is a computer genarated copy No signature is required

### **Permissible Value:**