

# MATERIAL TESTING LABORATORY

# **MILITARY ENGINEER SERVICES (MES)**

### TEST RESULTS FOR COMPRESSIVE STRENGTH OF CONCRETE CYLINDER/CUBE

Job No : 1054/2020-2021(Con).

Name of Client : GE (Navy) Dhaka. Copy No. : 01

Ref Itr No : CEN/122 of 2020-2021/03/E-6.Dt 13 June 2021. Sample Specimen : HT 200mm (8"), Dia 100mm (4")

Project Name : CEN/122 of 2020-2021. Type of Aggregate : Stone

Status of Sample : Pump house roof slab. Brand & Type of Cement : Shah opc.

Date of Collection : Tuesday, 15 June, 2021 Proportion of Mixture : 1:1.5:3 (Admixture Fosrock.)

Test Standard : ASTM/BS Desired Design Strength : 2400 psi.

Ser No	Date of Casting and (Age in days)	Date of Test	Specimen Area Sq inch	Maximum Load (Lbs.)	Crushing Strength (psi)	Average Crushing Strength (psi)	Type of Failure
1			12.17	54457	4475		
2	12-Jun-21 (7 days)	19-Jun-21	12.17	52694	4330	4399	Aggregate/ Morter or Both Failure
3			12.17	53473	4394		

#### **Cautions:**

- 1. Samples as supplied to the laboratory have been tested. The laboratory authority does not bear any responsibility as to the representative charecter of the samples to be tested.
- 2. It is recommended that the samples are sent in a secure and sealed cover/packet/container under signature of the competent authority.
- 3. In order to avoid fraudulent fabrication of the test results, it is recommended that all test reports should be collected by duly authorized person and not by the contractor/supplier.

# **Observation on Specimen(if any):**

1		
1	•	

<u>Laboratory Technichian</u> <u>Test Performed By</u> <u>Vetted By</u>

This is a computer genarated copy

No signature is required

## **Permissible Value:**

1.

Note: [1 Mpa = 145 Psi, 1 kg/cm2 = 14.223 psi]