



**MATERIAL TESTING LABORATORY**  
**MILITARY ENGINEER SERVICES (MES)**  
**TEST RESULTS FOR FINENESS MODULUS (F.M.) OF SAND**

Job No : 08/2023-2024(Sand).  
Name of Client : GE (Navy) Khulna.  
Ref Itr No : EinC/183 of 2022-2023/15/E-6 Dt.10 July'2023.  
Project Name : Construction of 1 X Comflot Officer's residence ( C/D type 2:2).  
Sample Specimen : Local sand.  
Date of Sample Collection : Tuesday, 25 July, 2023

Copy No : 02

Sieve Size	Wt of Material Retained (gms)	Percentage Material Retained (rounded)	Cumulative % Retained	% Finer	Remarks
#4	0	0	0		
#8	0	0	0		
#16	11.7	2.93	2.93		
#30	44.88	11.22	14.15		
#50	244.39	61.1	75.24		FM = 1.85
#100	68.78	17.2	92.44		
#200	27.08	6.77	....		
Pan	3.06	0.77	....		
			$\Sigma = 184.75$		

**Cautions:**

1. Samples as supplied to the laboratory have been tested.The laboratory authority does not bear any responsibility as to the representative charecter of the samples to be tested.
2. It is recommended that the samples are sent in a secured and sealed cover/packet/container under signature of the competent authority.
3. In order to avoid fraudulent fabrication of the test results, it is recommended that all test reports should be collected by duly authorized person and not by the contractor/supplier.

**Observation on Specimen(if any):**

- 1.
- 2.

Laboratory Technician

Test Performed By

Vetted By

This is a computer generated copy  
No signature is required

**Permissible Value:**

- 1.For Sylhet/Domar Sand minimum FM will be = 2.50
- 2.For Local Sand minimum FM will be = 1.50
- 3.For Vitty Sand minimum FM will be = 0.80