



MATERIAL TESTING LABORATORY
MILITARY ENGINEER SERVICE(MES)

Page No : 182

Copy no : 01

TEST RESULT FOR COMPRESSIVE STRENGTH OF CONCRETE CYLINDER/CUBE

Job No : 145/2023-2024 (Con).
Name of Client : GE (Navy) Patuakhali.
Ref ltr no : EinC/299 of 2017-2018/48/E-6 Dt.20 Sep' 2023.
Name of the project : Area Security Office & Naval Provost Marshal Office Bldg.
Status of sample : 1st Floor Slab.
Dt of sample collection: 21 Sep'2023
Test Standard : ASTM/BS

Sample Specimen: Ht 200mm(8") Dia 100 mm(4")
Type of Aggregate : Stone
Brand &Type of Cement : Seven rings Opc.
Proportion of Mixture : 1:1.5:3
Desired Design Strength : 2275 Psi

Ser no.	Date of casting and (Age in days)	Date of Test	Specimen Area Sq inch	Maximum Load (Lbs)	Crushing Strength (Psi)	Average Crushing Strength (Psi)	Remarks
1	15 Sep '2023 (07 days)	22 Sep'2023	12.17	42993.44	3533	Average of Sample 1 & 3 3569	Combined Failure
2			12.17	32297.31	2654		
3			12.17	43869.42	3605		

Cautions :

- 1 Samples as supplied to the laboratory have been tested. The laboratory authority does not bear any responsibility as to the representative character of the sample to be tested.
- 2 It is recommended that samples are sent in a sealed cover/packet/container under signature of the competent authority
- 3 In order to be avoid fraudulent fabrication of the test result ,it is recommended that test reports should be collected by duly authorized person and not by the contractor/supplier.

Observation on Specimen(if any):

1

Laboratory Technician

Test Performed By

Vetted By

Note:[1 Mpa=145 psi, 1kg/cm2=14.223 Psi]