

# MATERIAL TESTING LABORATORY

# **MILITARY ENGINEER SERVICES (MES)**

#### TEST RESULTS FOR COMPRESSIVE STRENGTH OF CONCRETE CYLINDER/CUBE

Job No : 706/2018-2019 (Con).

Name of Client : GE(Army) South Dhaka. Copy No. : 02

Ref Itr No : 600/Misc/76/E-6 Dt. 10 March 2019. Sample Specimen : HT 200mm (8"), Dia 100mm (4")

Project Name : 52 x C' Type Offcer's Qtr. Type of Aggregate : Stone

Status of Sample : Cast in Situ Pile Brand & Type of Cement : Seven Ring OPC

Date of Collection : Monday, 11 March, 2019 Proportion of Mixture : 1:1.5:3

Test Standard : ASTM/BS Desired Design Strength : 3500 Psi

Ser No	Date of Casting and (Age in days)	Date of Test	Specimen Area Sq inch	Maximum Load (Lbs.)	Crushing Strength (psi)	Average Crushing Strength (psi)	Type of Failure
1			12.17	28983	2382		
2	04-Mar-19 (28 days)	01-Apr-19	12.17	20724	1703	2173	Aggregate/ Morter or Both Failure
3			12.17	29643	2436		

### **Cautions:**

- 1. Samples as supplied to the laboratory have been tested. The laboratory authority does not bear any responsibility as to the representative charecter of the samples to be tested.
- 2. It is recommended that the samples are sent in a secure and sealed cover/packet/container under signature of the competent authority.
- 3. In order to avoid fraudulent fabrication of the test results, it is recommended that all test reports should be collected by duly authorized person and not by the contractor/supplier.

# **Observation on Specimen(if any):**

1.As the strength is below the desired design strength, so nec. measures to be taken as per particular specifications of contract.

Laboratory Technichian Test Performed By Vetted By

This is a computer genarated copy

No signature is required

# **Permissible Value:**

1.

Note: [1 Mpa = 145 Psi, 1 kg/cm2 = 14.223 psi]